




Manhattan Bond Project Monthly Project Report

March 2018 | Karen Hedglin

Report Overview



Construction Progress Photos





Band classroom with acoustic ceiling installed





Elevator and stage beyond



Schedule

Construction is on schedule at the new building. Punchlist has begun in the middle school wing. The new mechanical systems have been connected to the existing high school systems and are working well. Test and balance activities have begun on these systems.

Sidewalks leading up to the new band and choir room will be installed beginning next week. This will require some minor adjustments at the high school parking lot to enable bus traffic to continue to operate as it currently does.

We are relocating 6 classrooms in elementary in order to have more zones to work in, earlier. This is a result of construction schedule adjustments, added work in the elementary corridors, and maintaining our end completion date. Trailers arrive at the end of this week for the elementary. They will be connected to power and fire alarm prior to move-in the week of Spring Break.

Northwestern Energy will be installing a new gas service sometime this spring/summer. As spring arrives and the site begins to thaw, be prepared for shifting areas of work on site.



Communication

Elementary Building Changes in April

- Library entrance no longer an entrance
- Some classes are being relocated
- Alley will be closed to deliveries unless in special circumstances
- Community meeting held 3/8

Community library reminder: construction work this summer

Reminder: Main gym will not be open this summer

Multipurpose room/Gym will be open soon after 4th of July

Grand Opening August 18th

